

1751P

February 13, 2017 11:33 am, Amanda Myers

2/10/17 LM -5781 hrs; got machine running & into the shop

February 14, 2017 12:43 pm, Amanda Myers

2/13/17 LM - removed stick & boom cylinders, worked on window install, started to straighten left hand frame rail

2/14/17 LM - 5781 hrs; worked on straightening doors & frame rail, found leak at hyd. cooler line, tightened, started 2000 hr. service

2/15/17 LM - finished 2000 hr. service, installed front window & tracks, started to remove seat

2/16/17 LM - removed & replaced seat, cleaned cab, worked on wiring problem for wiper motor, changed cab filters, straightened bent front panels

2/17/17 LM -5,781 hrs; installed new wiper controller

2/21/17 LM - greased machine, repaired beacon light shim bucket, removed & replaced sending unit on water separator fuel filter

3/23/17 MB - 5785 hrs; cleaned the cab

3/23/17 TW - 10,361 mi; fixed track pads, reordered bolts

3/24/17 TW - started to follow wiring back to try to find a good spot to cut & start running new wire, called CAT, cant find that part of the harness

4/5/17 NB - started removing electrical harness

4/6/17 NB - worked on wiring harness

4/6/17 TW - helped Nate pull wire for main wire harness

4/7/17 NB - worked on installing wiring harness

4/10/17 TW - helped Nate pull wire, removed fuel tank, reran wire

4/10/17 NB - worked on installing wiring harness

4/11/17 TW - finished wires, installed 4 new hyd lines, put hyd filter housing back on, washed machine & put bottom shields on, installed track bolts, need 2 more bolts

4/11/17 NB - topped off hyd. fluid & got it running

4/28/17 EM - 5787 hrs; checked over, installed fire extinguisher, found no A/C & a hyd. leak, removed hyd. line & power washed

5/1/17 EM - reinstalled new pump hyd. line, removed & installed new high side A/C line from the compressor to condenser, replaced o-ring on control valve, power washed belly pans

5/1/17 FK - line bore pin holes - B24

5/2/17 EM - 5787 hrs; power washed & put back together

7/6/17 CS - welded on bucket

7/17/17 CS - 5998 hrs; put on new hyd. line

10/27/17 KF - 6201hrs; looked over, put new joy stick in

10/30/17 CS - cut windshield out & glued new one in

11/2/17 KF - 6202hrs; put new travel valve in, took bad hyd. lines off

11/6/17 CS - put front window back in, helped Kyle with hyd. hoses

11/6/17 KF - took off 2 bad hyd. lines, started the 500 hr. service, helped with putting in window, took off skid plates, found oil leak & ordered parts

11/7/17 KF - got new hyd. lines in, took off oil filter plate & oil cooler, waited for oil cooler gasket

11/8/17 KF - 6202hrs; put in oil cooler gaskets, fixed oil leak, finished the 500 hr. service, put skid plate back on, let run out in the yard

6/3/19-kf-7366 hours-did in bound took off bad hyd line hoses and put new on on, looked where coolant was leaking from , order parts to fix coolant leak
 6/4/19-kf-fixed coolant leak added coolant washed off and put belly pans back on hoe
 6/5/19-kf-fixed coolant leak and put belly pans back on
 6/25/19-kf-7374 hours-fixed hyd leak on filter housing and tested
 6/26/19-kf-looked over, top off oils
 7/12/19 NB – 7407hrs; T/T to AYCO diagnose no start. Go to CAT and get starter, go back and install.
 7/24/19 NB – 7408hrs; wash machine, bring in shop. Start removing panels to remove pump coupler.
 7/25/2019-nb-7408 hours-finish removing hyd pump, put pump on pallet and sent to cat, cleaned bay
 7/29/19-nb-removed old coupler flywheel installed new on flywheel and pump
 7/30/2019-nb-install hyd pump and hook up, ran machine and tested a.c isn't working good, brought back in and diagnosed ordered parts and swapped buckets
 7/31/19 – cb – 7409hrs – helped nate change bucket
 8/8/2019-nb-installed condenser fan and gps box
 8/14/2019-nb-t/t to berlin and change fuel filters, drained bottom of tank but didn't get much out of it
 8/15/2019-nb-t/t to berlin, diagnose low power, found bad fuel pump ordered parts
 8/15/2019-tw-7522 hours-went to job replaced fuel filter, drained tank, cleaned lines, primed system machine took off , died again, changed fuel water separator when larry got there machine was good
 8/16/2019-nb-12106 hours-t/t to berlin, remove and replace fuel pump ran machine
 10/2/19-NB-12287 hrs- T/T to 23. Find leak, remove hose. Get new and install, fill with fluid. Remove bucket, wait for pins and bushings to install bucket

 10/16/19-TW-7747hrs- Replaced teeth on rental bucket

 11/21/2019-tw-removed bucket at 24 yard

 1/21/20 - nb – 12880hrs – remove cyl head

 1/21/20 – tw – 12880hrs – removed head

 1/22/20-TW-12880hrs-cleaned up from day before head showed up, removed crate, will wash in am.

 1/23/20- nb – 12880hrs – clean parts install cyl head torque install overhead and adjust start hooking up oil lines and manifolds

 1/23/20 – tw – worked on motor

 1/24/20 – tw – got motor back together

 1/24/20 – nb – 12880hrs – work on head install get running

 1/27/20 – nb – 12880hr – help todd with overhead

 1/27/20 – tw – 12880hrs – worked on finding out what is squeaking in motor removed rocker arms and checked oil passageways put rocker arms back in torqued them ran over head again checked injectors found that oil supply in the injector in cylinder one was bad

7/15/20-NB-12701hrs-wash exterior of machines, diagnose hydraulic leak, replace o rings on hydraulic pump, clean cab, change final drives oil