

## **2293P Doosan DX140 Maintenance Notes**

6/21/18 Em - 1996hrs; perform service air, oil, cabin and fuel. checked ac for leak and charged. Tested and verified - good.

7/2/18 NB - 2034hrs; T/T to Harriman Campus. Remove blown lines, get new made at Shako and install.

8/2/18 NB - 2140hrs; T/T to Champlain. Diagnose AC. Disassemble cab and found bad evaporator. Assemble machine.

11/28/18-Equip Repair and Restoring-2431 hours, check out engine codes, remove broken hex, drain fuel from filter, order new filters, get hex get filter and install

1/7/19-CB-2436 HOURS- VACCUMED OUT CAB, REMOVED HYDRAULIC OIL TANK COVER. ADDED HYDRAULIC OIL. REINSTALLE DHYDRAULIC OIL TANK COVER.

4/26/19-cj-2623 hours-washed, added engine oil, checked over

5/30/19-tw-2730 hours-500 hour service

6/17/19-nb-t/t to ayco, checked out codes, wouldn't regen, talked with finke added def fluid but it was already in full derate so they need to plug in

7/24/19 NB - T/T to AYCO. Look at regen issues. They ran machine low on DEF, now Finke needs to plug in.

9/17/19 - nb - diagnose no start ordered batteries and returned to install

9/5/19 - TW - 2982hrs - removed shroud around safety lever found broken unit were it holds lever in place worked on trying to get it to go back together need to order parts put lever back together so they can use it

10/21/19 - tw - 3121 hrs - went to job repaired safety handle

1/22/20-LL-3258hrs-Repaired roof hatch

1/23/20 - LL - 3258hrs - worked on 2000 hrs service repaired safety handle bent track pads back flat ordered parts for busted roof hatch

1/15/20 - LL 3298hrs - worked on replacing injector on dpf

04/24/20-CS-went and had two hydraulic hoses made and put them on

05/05/20-ML-3327hrs-pull main pin and repair grease fittings pn swivel bucket and grease

05/13/20-CS-3350hrs-went to look at check engine codes, needed to go back to dealer to be cleared

06/03/20-ML-3414hrs-replaced cutting edge bolts on ditching bucket, troubleshoot ac, bad ac receiver dryer ordered parts

06/05/20-ML-2422hrs-r and r ac line and receiver dryer, charge system

10/12/20-ML-3771hrs-Repalce edge bolts